

COMPLETION STATUS AS AT AUGUST 2021

COMPLETION STATUS AS AT AUGUST 2021											
ROADS 10,000 PROGRAMME: LOW VOLUME SEAL ROADS (LVSR)											
COMPLETED PROJECTS											
	Contract No.	Project Name	Contractor Details (Name, Contact)	County	Scope	Start Date	Revised/ Expected End Date	Contract Cost (Ksh)	Status	Kms of Black-Top	Remarks / Impacts from Other MDAs that might affect planned completion
1	RWC 96	Mariakani - Bamba (D549)and Kilifi-Kiwandani Primary School Roads	China Wu Yi Co. Ltd	Kilifi	53.0	29-Apr-16	-	2,531,587,992.08	100.0%	53.00	Substantially Complete
2	RWC 100	Roliondo - Kagaa - Captain	Jipsy Constrecton	Nyandarua	10.0	19-Jul-16	24-Dec-20	397,775,834.90	100.0%	9.20	Substantially Complete
3	RWC 102	Kutus – Kianyaga – Kiamutugu – Githure Roads (D458)	Jipsy Constrecton	Kirinyaga	29.0	12-Oct-16	2-Oct-21	1,569,766,451.25	100.0%	29.00	Substantially Complete
4	RWC 104	Kamatira - Cheptongei	Sino Hydro Tianjin Eng, Co, Ltd	West Pokot	80.0	24-May-16	-	3,369,347,767.19	100.0%	80.00	Substantially Complete
5	RWC 110	Brooke Bond - Maili - Nne - Kpkelion - Londiani/ Maili Nne - Chepseon	China Wu Yi	Kericho	56.2	11-Mar-16	31-Dec-20	1,679,392,937.21	100.0%	56.20	Substantially Complete
6	RWC 111	Daraja Sita- Dikirr- Chebole-Labotiet (D233 & D234)	Shengli Eng. Construction Ltd	Bomet	65.0	12-Feb-16	21-Jan-20	2,010,497,148.00	100.0%	65.00	Substantially Complete
7	RWC 126	Ruaka-Banana-Limuru (D407) - Ngecha (E423)&Thogoto-Gikambura-Mutarakwa (Phase 111)-(D411)	Shengli Eng. Co. Ltd	Kiambu	65.0	17-May-16	12-Dec-20	3,210,130,000.34	100.0%	65.00	Substantially Complete
8	RWC 129	Kisima - Kibirichia - Kima - Ruiru	China Nat. Aero-Tech	Meru	38.7	5-Aug-16	-	1,856,369,954.60	100.0%	38.70	Substantially Complete
9	RWC 135	Jnc A104 - Drys - Jnc C53 - Kapchorwa - Plateau - Naiberi	Third Eng. Bureau Of China City	Uasin Gishu	53.3	8-Aug-16	3-Feb-21	3,196,269,829.96	100.0%	53.30	Substantially Complete
10	RWC 136	Mauche – Bombo – Olenguruone – Kiptagich – Silibwet	China Wu Yi	Nakuru	120.0	11-Mar-16	5-Apr-20	3,365,427,365.17	100.0%	120.00	Substantially Complete
11	RWC 148	Junction B8 - Masalani	Warsan Construction	Tana River	15.0	17-Jan-17	9-Jan-19	761,615,900.90	100.0%	15.00	Substantially Complete
12	RWC 154	Sultan Hamud Kasikeu-Wautu-Kyambeke-Kikoko(D515)	Kabuito Contractors	Makueni	30.0	10-Feb-17	-	1,448,187,891.50	100.0%	30.00	Substantially Complete
13	RWC 163A	Karima A2 - Kianjege - Mukangu - Ndimaini - Karatina & Kiburu - Kabonge	Stecol Corporation	Nyeri / Kirinyaga	34.0	26-Oct-16	-	1,370,191,560.36	100.0%	34.00	Substantially Complete
14	RWC 163B	Njegas-Mutito-Gatwe-Kangaita/Kiaga-Kianjege-Mukinduri Roads	Stecol Corporation	Kirinyaga	35.0	26-Oct-16	-	1,323,101,627.88	100.0%	35.00	Substantially Complete
15	RWC 164	Embu Hsp - Kathangariri - Kiajokoma - Runyenjes - Mugui - Mbui Njeru - Kanja - Sikago	S. S. Mehta &Son Ltd	Embu	63.1	5-Dec-16	14-Jan-21	3,355,958,230.32	100.0%	63.10	Partial Substantial completion for 43.13km Works still ongoing 1. Delayed payments causing slowdown in progress.
16	RWC 174A	Isiolo Town Roads Lot 1	Shibli Enterprises Ltd	Isiolo	5.7	23-Dec-16	5-Jul-21	402,409,448.72	100.0%	5.70	Substantially Complete

17	RWC 193	Butere-Sidindi & Butere(Bukolwe)-Musanda-Bungasi-Sigomere-Ugunja Roads	Stecol Corporation	Kakamega / Siaya	57.0	8-Dec-16	-	2,217,618,965.57	100.0%	57.00	Substantially Complete
18	RWC 205	Ndere - Boro	Nam Rajope	Siaya	4.4	28-Feb-17	18-Feb-21	253,287,520.73	100.0%	4.42	Substantially Complete
19	RWC 233	Malindi – Kakoneni –Sala Gate Road(C103) And Sabaki Marikebuni Road(D553)	S. S. Mehta & Sons Ltd	Kilifi	113.4	25-Oct-16	-	4,530,765,586.70	100.0%	113.40	Substantially Complete
20	RWC 251	Athi-Kimongoro-Nkinja-Ugoti-Katithine, Auki Athii-Gaiti, Kijiji-Thii-Gaiti Roads And Access To Meru University	Jiangxi Water H. Co Ltd	Meru	33.0	18-Apr-17	17-Dec-20	1,558,151,625.05	100.0%	33.00	Ongoing - Delayed payments causing slowdown in progress
21	RWC 259	Rumuruti - Sipili - Ndindika	China Nat. Aero-Tech	Laikipia	42.0	6-Feb-17	9-Apr-21	2,118,168,845.60	100.0%	42.00	Substantially Complete
22	RWC 263	Lwakakha - Korosiondet – Tulienge- Sirisia - Namwela—Chwele	China N. A. T. I E Corporation	Bungoma	30.0	3-Oct-16	-	1,610,173,686.81	100.0%	30.00	Substantially Complete
23	RWC 265	Malaba - Angurai - Malakisi & Angurai- Moding-Kakamer	China Nat. Aero-Tech	Busia	35.0	22-Feb-17	15-May-21	1,680,250,895.58	100.0%	35.00	Substantially Complete
24	RWC 275	Imaroro-Mashru-Isara	Stecol Corporation	Kajiado	70.0	19-Jun-17	-	3,037,646,796.91	100.0%	70.00	Substantially Complete
25	RWC 282	Indian Bazaar-Ndumberi-Ting' Ang'A-Riabai/Kist-Njathaini& Access To Starehe Girls Road	Samar Construction	Kiambu	15.0	3-May-17	7-Jul-21	717,730,206.05	100.0%	15.70	Substantially Complete
26	RWC 298	Kwa Vonza-Kenyatta University-Mikuyuni Primary-South Eastern Kenya University Road	Briidgeways Construction	Kitui	20.0	9-May-17	29-Apr-21	980,964,679.25	100.0%	20.00	Substantially Complete
27	RWC 306	Kimutwa - Makaveti - Kwa Mutisya	Lilaaf Constructon Co Ltd	Machakos	12.0	22-Aug-17	15-May-21	624,792,878.00	100.0%	12.00	Substantially Complete
28	RWC 334	Gati-Iguru – Ithanga – Mithini – Kirimiri – Gakungu / Gakungu – Makuyu – Kamahuha – Mbombo Roads	Stecol Corporation	Murang`a	61.0	5-Oct-17	-	3,377,950,155.49	100.0%	61.00	Substantially Complete
29	RWC 335	Muranga Town (Huhi Town Stn) - Karii Railway Stn - Muthingiriri - Marewa - Gakindu Bridge - Wandaka - Gikuu- Kayuyu - Mirira	Mutech Motors Eng	Murang`a	20.0	2-Aug-17	2-Nov-19	1,076,435,490.80	100.0%	20.00	Substantially Complete
30	RWC 336	Gatanga - Kionyo - Nyaga - Mukurwe - Githiri - Mariaini Road & Jnct Muthandi-Mbugiti-Kagarie Loop	F.M & Sons Co.C.	Murang`a	23.0	12-Jul-17	31-Dec-20	942,713,522.94	100.0%	23.00	Substantially Complete
31	RWC 337	Jnc C71 Karugia - Ngurweini - Gathimaini - Turuturu - Githima Jnc C70 Mathareini Roads	Mutech Motors Eng	Murang`a	26.7	16-Jan-18	6-Nov-20	1,271,775,590.30	100.0%	26.74	Substantially Complete
32	RWC 363	Soy-Kipsangui- Kabenes & Eldoret - Kiplombe- Soy	China Henan Chico	Uasin Gishu	46.8	1-Aug-17	18-Sep-20	2,109,794,892.00	100.0%	46.77	Substantially Complete
33	RWC 374	Marekebuni-Majengo-Marafa-Sosoni Road (D553)	A. A. Bayasuff & Sons Ltd	Kilifi	36.0	13-Jul-17	30-Aug-21	1,541,057,440.28	100.0%	36.00	Original Contracted works (36km) complete. Works on Variation order No. 3 (4km) ongoing.

34	RWC 382	Jnct B5 Subukia – Maseno – Lower Solai – Maji Matamu- Kamukunji – Solai – Jnct B5 Maili Kumi	China Henan Chico	Nakuru	65.0	25-May-17	9-May-21	2,490,846,750.63	100.0%	65.00	Substantially Complete
35	RWC 413	Kirima – Ndinda – Kirima -- Engineer & Access To North Kinangop Hospital	Jiangxi Youse Construction Co Ltd	Nyandarua	30.0	30-May-17	16-Nov-20	1,765,510,772.78	100.0%	30.00	Substantially Complete
36	RWC 421	Kiawara-Gatarakwa-Mugunda-Nairutia Road	Cmec Africa Dev Ltd	Nyeri	26.3	28-Sep-17	3-Feb-21	1,232,076,028.00	99.9%	26.30	Ongoing 1. Delayed payments causing slowdown in progress. 2. Low capacity of local contractor.
37	RWC 430	Taita Girls - Liloch & Mutaragon - Fortenan	Intex Const.Co. Ltd	Kericho	36.0	3-Jul-17	20-Apr-21	2,301,580,939.42	100.0%	36.00	Substantially Complete
38	RWC 433	Samburu- Kinango	Jiangxiyouse Constr. Co.	Kwale	52.2	13-Apr-17	28-Nov-20	2,025,210,662.18	100.0%	52.20	Substantially Complete
39	RWC 437	Teganda - Ndaraweta - Isaik -Sigorwet - Leldaret Road	China Wu Yu Co. Ltd	Bomet	28.1	7-Jun-17		1,276,115,043.00	100.0%	28.10	Substantially Complete
40	RWC 438	Soimet - Kapletundo- Mogogosiek & Kapletundo - Kapngoken-Kilgoris-Olososayiet Roads	China Wu Yu Co. Ltd	Bomet	35.3	7-Jun-17	24-Nov-20	1,673,947,358.09	100.0%	35.30	Substantially Complete
41	RWC 444	Bugar - Chebiemit / Jnct D329 (Kaplolo) - Kaplamai - Jnct C50 Kruger Farm	Stecol Corporation	Uasin Gishu	32.0	15-Jun-18	1-Dec-21	1,685,705,562.50	100.0%	32.00	Substantially Complete
42	RWC 489	Olchobezi - Kabolecho - Mgondo/Mogondo - Changina - Emurrua Dikirr	Parbat Siyani Ltd & Elite Earthmovers Ltd Jv	Narok	27.5	18-Oct-17	5-Oct-20	832,910,211.00	100.0%	27.50	Substantially Complete
43	RWC 527	Kapsigilai-Tenden/Access To Schools	Stecol Corporation	Trans Nzoia	36.0	15-Aug-18	30-Jun-21	1,711,175,163.39	100.0%	36.00	Substantially Complete
44	RWC 552	Isebania- Ikerege - Kehancha - Ntimaru - Gwitembe-Ang'ata-Lolgorian	Sino Hydro Tianjin Eng, Co, Ltd	Migori/Narok	75.0	28-Nov-18	-	3,011,773,957.00	100.0%	75.00	Substantially Complete
Sub-Total (Completed Projects)					1841.7			81,504,161,166.43		1,841.63	

II. Rehabilitation Projects

Completed Rehabilitation Projects as at August 2021										
No	Project Name	Location (County)	project type	contract price	Road Length (Kms)	Project start date	Project Completion Date	Completed Length as at 31st March 2013	Completed Length as at August 2021	Completed Length during Jubilee Government
1	Mukuyu - Githambo - Kiruri (D440)	Murang'a	Rehabilitation		45			36	45	9.2
2	A2 (GSU) - Kiganjo - Mundoro (D398)	Kiambu	Rehabilitation	1,726,189,294.51	52	15th May 2011	3/19/2016	39.6	52	12.4
3	International School - Gathiga Road(E1512)	Kiambu	Rehabilitation	132,783,791.89	4	12th May 2012	10/21/2015	3	4	1.0
4	Maili Tatu -Laare - Mutuate (E817 / D486) and KK - Njohne Link Roads	Meru	Rehabilitation	763,506,803.34	23	26th August 2011	6/12/2020	16.5	23	6.5
5	Gede - Watamu (E899P)	Kilifi	Rehabilitation	464,743,271.60	14	9th June 2011	3/14/2017	6.7	14	7.3
6	Kaharati - Njiris- Mairi (D417 / D418 / D419)	Murang'a	Rehabilitation	1,274,724,402.10	38.4	18th February 2011	2/15/2016	27	38.4	11.4
7	Kabenes-Kachibora	Uasin Gishu/ Trans Nzoia	Rehabilitation	1,135,301,420.62	34.20	4th March 2012	3/23/2017	0	34.2	34.2
8	Kasooyo-Saos-Society	Baringo	Rehabilitation	818,445,018.00	70.00	10th October 2012	11/4/2018	0	70.00	70.0

9	Mugeka-Kiriani-Kairo	Murang'a	Rehabilitation	749,541,275.00	15.65	10th February 2020	10th February 2022	0	15.7	15.7
10	Chesoi-Chesongoch	Elgeyo - Marakwet	Rehabilitation	249,928,235.00	12.67	23rd August 2012	7/16/2019	0	12.67	12.7
11	Mumbuni-Kathiani Thwake River	Machakos	Rehabilitation	732,308,371.20	22.00	23rd September 2011	4/19/2019	17	22.00	5.0
12	Molo - Olenguruone	Nakuru	Rehabilitation	1,962,512,989.30	52	4th March 2016	8/16/2020	0	52.00	52.0
13	Kibunja - Molo	Nakuru	Rehabilitation	978,926,083.00	8.06	5th February 2017	5/24/2020	0	8.06	8.1
14	Gatundu - Karinga - Flyover	Kiambu	Rehabilitation	1,555,498,752.00	45	5th December 2012	6th June 2019	4.2	45.00	40.8
15	A2 Mathaithi-C70 Munani (D430),B5 Gatitu-Jnd430 Jagarii(D331) Jn Muthinga- Ithekahuno - Kangaita-Kangubiri	Nyeri	Rehabilitation	2,166,682,786.86	50.60	26th January 2012	8/13/2019	13	50.60	37.6
16	Eldoret-Ziwa-Moi Bridge Roads	Uasin Gishu/ Trans Nzoia	Rehabilitation	974,301,651.34	24.00	1st September 2011	8/25/2019	0.18	24.00	23.8
Total Length				15,685,394,145.76	50.58			163.0	511.	347.6

III. Conventional Projects: Completed

Completed Design and Construction (Conventional Approach) Projects as at August 2021										
	Project Name	County	Contract Sum	Project start date	Project Completion Date	Target Length (Km)	Completed Length as at 31st March 2013	Completed Length (August 2021)	Completed Length during Jubilee Government	
1	NGORONGO-GITHUNGURI(D403) AND ACCESS TO NAZARETH HOSPITAL & VO(Githiga - Ikinu)	Kiambu	1,341,270,887.91		10/1/2017	31.2	0.8	31.2	30.4	
2	KAGERE-MUNYANGE-GITUGI E571, NDUNYU - MIIRINI -GITUIGA - KIRIAINI (D428)	Nyeri	1,873,256,876.00		12/17/2017	37.2	34.5	37.2	2.7	
3	GATUGI-JN D430, (E552) IRIA-INI, MUGAA-INI (E1682) JN E552-WITIMA-GIKUNDO-TAMBAYA, JN GICHICHE-KIGANJO TBC(E459)-KARIKI-JN D430, KIINU-NGARU (E1659)-KONYU-MUCHARAGE-KAIRO (E511) NYAMARI-KIHURI (WATER TREATMENT (E558)	Nyeri	3,625,997,084.55		7/5/2016	68.5	54	68.5	14.5	
4	OTHAYA – KONYU (D433)/ JN C70 (KARIKI) – KAIRO (E549/547)/ GACHAMI – THUTI PRIMARY SCHOOL (E567) ROADS	Nyeri	967,801,279.68		4/12/2016	72.5	15	72.5	57.5	
5	LANET - ELEMENTAITA	Nakuru	1,148,141,384.28		8/18/2017	20.0	13.2	20	6.8	
6	MWINGI - TSEIKURU	Kitui	1,938,483,758.00		10/3/2016	21.5	17	21.5	4.5	
8	KIMILILI-MISIKHU	Bungoma	498,906,676.50		8/18/2017	7.5	0	7.5	7.5	
9	MIIRI - ITUNDU	Nyeri	1,100,784,383.50		4/7/2017	34.5	33	34.5	1.5	
10	KAMAGAMBO - MOGONGA	Kisii	1,724,645,167.23		10/3/2017	25.0	0.1	25	24.9	

11	KIKIMA - TAWA	Machakos	1,895,094,559.84		6/5/2017	25.0	23	25	2
12	MERU - MARIMBA	Meru	3,232,399,768.99		2/3/2017	46.0	44	46	2
13	Iten-Kapsowar Phase I-Iten - Bugar	Elgeyo Markwet	656,510,497.00		9/16/2016	15.00	1.5	15	13.5
14	Mosoriot - Kaiboi	Nandi	1,593,073,493.75		12/4/2017	22.00	0	22	22
15	IMENTI - KIONYO	Meru	3,502,806,462.00		12/9/2016	40.0	34	40	6
16	Sotik - Cheborge - Roret - Kebenet - Sigowet Road (D226)/Litein - Cheborge	Bomet, Kericho	3,331,783,288.02		7/25/2016	48.0	5	48	43
17	Iten-Kapsowar Phase II-Kapsowar - Chebiemit	Elgeyo Markwet	1,421,494,001.95	3/1/2012	12/11/2016	22.0	0	22	22
18	Mathatani-Kaseve-Kaloleni	Machakos	1,251,786,885.00	26/3/2014	1/6/2017	21.0	0	21	21
19	Meru-Mikinduri-Maua	Meru	1,721,871,230.00	7/7/2011	5/4/2017	18.0	0	18	18
20	Tirap - Embobut Bridge - Jn B4	Elgeyo Markwet	2,220,191,980.83	23/1/2012	5/21/2017	35.5	0.08	35.2	35.12
21	Juakali-A104 Roads/RWC064A	Uasin Gishu	1,350,290,257.00	21/9/2014	9/17/2017	35.50	0	34.30	34.3
22	Sigiri Bridge and Approaches	Busia	992,546,146.28	11/8/2015	7/6/2017	3.00	0	3.00	3
23	Riruta-Ndunyu	Nairobi	720,990,750.00	17/7/2014	11/17/2017	8.2	0	8.07	8.07
24	Muthatari-Siakago/RWC-059A	Embu	1,232,685,288.25	25/2/2014	6/23/2017	23.50	0.00	23.50	23.5
25	Moi North Lake Road(D323) Phase I.Jn Marula- Great Rift Valley Lodge/Rwc-063	Nakuru	898,635,071.25	9/4/2014	3/15/2017	18.0	0	18	18
26	Limo Hospital-Illula-Elgeyo Border-Moim Juntion and Tendwo-Bombo	Uasin Gishu	2,158,708,496.00	15/5/2014	11/19/2017	33.0	0.00	33	33
27	Mundere-Rwamba	Busia	1,488,339,334.00	25/2/2014	6/23/2019	28.00	8.58	28.00	19.42
28	Umande-Jua Kali-Akorino Phase I	Laikipia	991,012,360.00	25/2/2014	4/13/2019	15.00	0	15.00	15
29	St. Marys -Kinooro	Meru	2,314,390,882.82	15/8/2014	11/25/2018	37.00	0	37.00	37
30	Toku Bridge and Approach Roads	Migori	346,033,229.28	29/9/2013	4/17/2020	8.00	0	8.00	8
31	Mairi-Gatiani-Makomboki Gituru-Wanyaga Kimandi	Muranga	1,458,937,413.29	7/1/2013	8/16/2019	25.00	0	25.00	25
32	Muranga-Gitugi-Njumbi Mioro	Muranga	2,170,343,325.00	7/1/2013	2/5/2020	40.00	0	40.00	40
33	Manga-Kemera-Amabuko	Nyamira	411,667,325.00	25/3/2013	4/14/2019	15.00	0	15.00	15
34	Metamaya - Geima - Mosobeti Section	Nyamira	1,179,167,660.35	10/8/2013	10/19/2019	13.06	0	13.60	13.6
35	Metamaywa - Kebirigo (D224)	Nyamira	169,636,225.00	3/11/2013	3/15/2020	11.90	0	11.90	11.9
36	Naromoru-Munyu-Karisheni	Nyeri	2,468,815,445.00	1/10/2012	3/16/2020	45.90	0	45.90	45.9
37	Luanda-Akala	Siaya	1,486,073,390.00	25/2/2014	2/27/2020	25.00	0	25.00	25
4	Mweiga-Brookside-Kimathi University	Nyeri	1,590,565,622.30	5/8/2014		23.40	0.00	20.60	20.53
5	Wamumu - Machanga Phase I	Embu	113,558,917.75	30/3/2016		5.00	0	3.5	3.50
	TOTAL		58,588,696,803.60			1,023.86	283.76	1,018.47	734.64

IV. R2,000 Labour Based Projects: Completed

Completed R2000 (Labour Based) New Construction Projects as at August 2021					
S/No	Project Name	Contract Sum	Length (Km)	Location (County)	Year of Completion
R2000 Low Volume Sealed Roads (AfD/GoK) - Batch 1					
1	D419- Maragua Town – Gakoigo Junction	43,141,835	2.5	Murang'a	2015
2	D419 / D420- Gakoigo Junction – Nginda Girl's Sec. School	49,832,583	3.4	Murang'a	2015
3	D421 -Gakoigo Junction – Maragua River	56,919,115	3.2	Murang'a	2015
4	D381 Total-Ngomongo Bridge	43,961,885	2.3	Nyandarua	2015
5	D381 Ngomongo Bridge-Busara	67,665,640	3.1	Nyandarua	2015
6	D381 Busara-Kona Mbaya	65,197,353	3.1	Nyandarua	2015
Total		326,718,411	18		
R2000 LVS Roads (AfD/GoK) - Batch 2					
7	E443 Gichiengo –Kijabe Hospital /1	78,416,287	3.25	Kiambu	2016
8	E443 Gichiengo Kijabe Hospital /2	87,163,498	3.25	Kiambu	2016
9	R34 Wang'uru-Airstrip	50,801,055	2.85	Kirinyaga	2016
10	R34 Airstrip-Mithithuni	86,682,764	3.55	Kirinyaga	2016
11	R34 Mithithuni-Marurumo	90,991,105	3.55	Kirinyaga	2016
12	D415 Muruka–Kandara /1	82,214,015	3.75	Murang'a	2016
13	D415 Muruka–Kandara/2	77,193,603	3.75	Murang'a	2016
14	RAR 2: Equator - Mukuru wa Gathingi	78,244,850	3.3	Laikipia	2016
15	RAR 2: Equator - Mukuru wa Gathangi Sweetwaters	85,276,934	3.2	Laikipia	2016
16	RAR 2: Sweetwaters – Mirera	85,348,509	3.2	Laikipia	2016
17	E561-A2 Karatina– Refuse Deport	62,280,926	1.5	Nyeri	2016
18	E561-A2 Tumutumu – Karogoto	101,692,270	4.2	Nyeri	2016
19	D381 –Mungetho- Wanganatha	85,038,208	3	Nyandarua	2016
20	D381 Wanganatha - Boiman	81,891,032	3	Nyandarua	2016
21	Gituro - Gichagini	152,710,777	5	Murang'a	2017
22	Githunguchu - Mairo Kumi	105,151,459	4	Nyandarua	2016
23	Ndakaini - Gichagini	132,791,980	5	Murang'a	2016
24	Gatura - Ndakaini	116,638,223	6	Murang'a	2017
25	E1531 Kangoo –Kamwangi	163,925,035	5.6	Kiambu	2019
26	Jacaranda - Gwa Kairu	354,652,001	8	Kiambu	2019
27	Wangige-Nyathuna	167,748,042	6.4	Kiambu	2020
28	Nyathuna- Rironi	140,524,254	5.4	Kiambu	2020
29	Kimende- Kagwe- Ruiru River /1	147,155,598	6	Kiambu	2020
30	Kimende- Kagwe- Ruiru River /2	148,979,398	6.6	Kiambu	2020
31	Kimende- Kagwe- Ruiru River /3	68,483,444	2.4	Kiambu	2020
32	Kirangari- Nyathuna	141,607,486	6	Kiambu	2020
33	Wamwangi- Ruburi	233,400,943	7.1	Kiambu	2020
34	Kerugoya- Old Kangaita/1	144,569,232	5	Kirinyaga	2020
35	Kerugoya- Old Kangaita/2	118,494,229	4.28	Kirinyaga	2020
36	Kianyaga- Muchagara	133,347,415	5.1	Kirinyaga	2020
37	Ichamara- Rutune	171,383,733	5.2	Nyeri	2020
38	Mwiyogo- Endarasha/2	185,217,738	6	Nyeri	2020
Total		3,960,016,044	144		
Grand Total		4,286,734,454.55	161.65		